

|                     |                |                                 |                         |                           |                                                       |                    |                                       |                       |                             |                                |                                               |                                                 |
|---------------------|----------------|---------------------------------|-------------------------|---------------------------|-------------------------------------------------------|--------------------|---------------------------------------|-----------------------|-----------------------------|--------------------------------|-----------------------------------------------|-------------------------------------------------|
| Supplier            | R6 Intra(M130) |                                 |                         | Slab no:                  | Northern block col-6 casting                          |                    |                                       |                       |                             |                                |                                               |                                                 |
| Requisition nos:    | 20240311001    |                                 |                         | A. Estimated quantity     | 180m <sup>3</sup>                                     |                    |                                       |                       |                             |                                |                                               |                                                 |
| PO nos.:            | 20240311002    |                                 |                         | B. Requisition            | 180m <sup>3</sup>                                     |                    |                                       |                       |                             |                                |                                               |                                                 |
| Sign of Security    | Sign of Admin  | Sign of Project Manager         |                         | C. Actual quantity poured | 32m <sup>3</sup> used on (15-03-24), 29m <sup>3</sup> |                    |                                       |                       |                             |                                |                                               |                                                 |
| Details of RMC pour |                |                                 |                         | D. Difference (C-A)       | 119m <sup>3</sup>                                     |                    |                                       |                       |                             |                                |                                               |                                                 |
| Sl. No              | Date           | Time of dispatch from RMC plant | Time of receipt at site | Time of pour              | Quantity poured (Cum)                                 | De No. / Batch no. | Specified wt @2400 kgs/m <sup>3</sup> | Measured weight (kgs) | Short fall in weight in kgs | Deduction for shortfall in Rs. | 7 day cube test strength in kN/m <sup>2</sup> | 28 days cube test strength in kN/m <sup>2</sup> |
| 1                   | 20-03-2024     | 8:31                            | 8:39                    | 9:28                      | 7m <sup>3</sup>                                       | 5646               | 16,800                                | 16,610                | 190                         |                                |                                               |                                                 |
| 2                   | 20-03-2024     | 6:35                            | 6:43                    | 9:20                      | 7m <sup>3</sup>                                       | 5663               | 16,800                                | 17,080                | -280                        |                                |                                               |                                                 |
| 3                   | 20-03-2024     | 11:06                           | 11:14                   | 11:55                     | 7m <sup>3</sup>                                       | 5668               | 16,800                                | 16,620                | 180                         |                                |                                               |                                                 |
| 4                   | 20-03-2024     | 12:59                           | 13:08                   | 14:00                     | 8m <sup>3</sup>                                       | 5670               | 19,200                                | 19,390                | -190                        |                                |                                               |                                                 |
|                     |                |                                 |                         |                           | Total                                                 |                    | 69600                                 | 69700                 | -100                        |                                |                                               |                                                 |
| Remarks             |                |                                 |                         |                           | Balanced quantity to be used later                    |                    |                                       |                       |                             |                                |                                               |                                                 |

Note 1 Report to be sent on a daily basis to purchase@moohproperties.com and report-moh@moohproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m<sup>3</sup>. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

**SL RMC PLANT**  
READY-MIX CONCRETE

**DELIVERY CHALLAN**

Plot No. 26, S.S. Villas,  
Markandeya Nagar, Kapra,  
Hyderabad,  
Telangana - 500 062.

**5546**

GV ONE

Row: 2024-0311-002

Date: 20/03/24

Vehicle No.: TS 08 UE 4743

Thudakapally

| S.No. | Grade | PARTICULARS                     | Qty.            | Cum.            | Value |
|-------|-------|---------------------------------|-----------------|-----------------|-------|
| 1     | M30   | Time: 8:39<br>MRN - 20240323036 | 7m <sup>3</sup> | 7m <sup>3</sup> | Pump  |

INWARD  
INWARD No: 4188 Date: 20/3/24

Received by:

Sign:

*[Signature]*

For **SL RMC PLANT**

*Babu*

Authorised Signatory

Receiver's Signature

CRESCENT LABS PVT LTD