

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:		water sump casting					
Project		GV ONE			Flat / Villa no:		0					
Supplier:		R6 Infra(M25)			Slab no:							
Requisition nos:		20240229013			A. Estimated quantity:		120m3					
PO nos.:		20240229033			B. Requisition		120m3					
Sign of Security		Sign of Admin	Sign of Project Manager		C. Actual quantity pour		64m3 used on (01-03-24), 57m3					
Details of RMC pour					D. Difference (C-A)		1m3 exceded					
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21-03-2024	9:25	9:35	10:20	8m3	4834	19,200	19,590	-390			
2	21-03-2024	14:23	14:31	15:09	6m3	5674	14,400	14,440	-40			
3	21-03-2024	15:03	15:12	15:56	7m3	5675	16,800	16,750	50			
4	21-03-2024	16:02	16:11	17:00	7m3	5678	16,800	16,920	-120			
5	21-03-2024	16:11	16:20	17:02	8m3	5679	19,200	18,820	380			
6	21-03-2024	17:27	17:35	18:07	6m3	5680	14,400	14,540	-140			
7	21-03-2024	14:05	14:14	15:11	7m3	5673	16,800	16,700	100			
8	21-03-2024	11:39	11:50	12:22	8m3	4836	19,200	19,490	-290			
Total					57m3		136800	137250	-450			
Remarks		Po to closed										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No.: 4824

Date: 21-03-2024

To, gvr one
M/s. hukrapally ponu. 20240229033

Vehicle No.: TS08DU-7383

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
		HRN-30240323037	4028	4028	4028
		INWARD			
		Received No: 4205			
		DT: 21/3/24			
		Received By:			
		DT:			
		CRESCENTIA LABS PVT LTD			
		For R6 Infra			
		Authorised Signatory			

1.00	666	669	0	425	423	0	790	791	0	0	0	0	280	283	70	70	0	0	1321
------	-----	-----	---	-----	-----	---	-----	-----	---	---	---	---	-----	-----	----	----	---	---	------