

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	water sump casting
Project:	GV ONE	Flat / Villa no:	0
Supplier:	R6 Intra(M25)	Slab no:	
Requisition nos:	20240319025	A. Estimated quantity:	100m3
PO nos.:	20240319034	B. Requisition quantity:	100m3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)
			76m3

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21-03-2024	11:55	12:05	12:43	8m3	4837	19,200	19,520	-320			
2	21-03-2024	12:55	13:06	13:43	8m3	4838	19,200	19,620	-420			
3	21-03-2024	18:49	19:00	19:41	8m3	4845	19,200	18,870	330			
4												
5												
		Total				24m3						

Remarks

Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

DELIVERY CHALLAN

R6 Infra

READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.


D.C. No. : 4887

20240319034

Date : 21/3/24

To, GUN ONE POND - 20240319033

Vehicle No. : TS 30TAS505 Thuvyala Pally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
3	M25	INWARD Inward No: V207 Dt: 21/3/24 MRN No: Dt: Received By: Sign: 	8m ³	24m ³	PUMP
Receiver's Signature		CRESCENTIALABS PVT LTD For R6 Infra Authorised Signatory 			

1.00	666	667	0	425	425	0	790	793	0	0	0	0	280	279	70	70	0
Total Act	5326.00	.	3407.00				6325.00		0.00				2244.00	556.00			0.00