

Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 OHT
Project:	Imnopolis	Flat / Villa no.:	cables concreting purpose
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240228026	A. Estimated quantity:	30M3
PO nos.:	20240228023	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	15M3
	Sign of Project Manager	D. Difference (C-A)	15M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of project completion pouring concrete	m ³ poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	28.03.2024	09:00	10:10	10:20	08m ³	4899	19200	19100	100			
2	28.03.2024	12:40	13:30	13:50	07m ³	4903	16800	16750	50			
Total:					06 m ³		36000	35850	150			
Remarks	As per purchase order 30M3 but consumed 15M3 only.											

Note: 1. Report to be sent on a daily basis to our office.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (at 2,400kgs/ m³). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site