

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:		water sump casting						
Project:		GV ONE			Flat / Villa no:		0						
Supplier:		R6 Infra(M25)			Slab no:								
Requisition nos:		20240319025			A. Estimated quantity:		100m3						
PO nos.:		20240319034			B. Requisition quantity:		100m3						
Sign of Security		Sign of Admin	Sign of Project Manger			C. Actual quantity poured		24m3 used on (23-03-24). 38.5m3					
			D. Difference (C-A)			37.5m3							
Details of RMC pour													
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2	
1	27-03-2024	14:30	14:41	15:09	8m3	4886	19,200	19,290	-90				
2	27-03-2024	14:55	15:06	15:40	8m3	4888	19,200	19,430	-230				
3	27-03-2024	15:25	15:36	16:16	8m3	4890	19,200	19,660	-460				
4	27-03-2024	15:39	15:50	16:36	8m3	4891	19,200	19,680	-480				
5	27-03-2024	17:40	17:50	18:20	6.5m3	4892	15,600	15,920	-320				
6													
7													
					Total		38.5m3				92400	93980	-1580
Remarks		Balanced quantity to be used later											
Note: 1. Report to be sent on a daily basis to u.welchase@mochechpropertes.com and Report@mochechpropertes.com . 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.													

DELIVERY CHALLAN



Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **4886**

Date : 27/8/24

To, GV ONE POND - 20240319034

M/s. Vehicle No. : TS 29VF0993 Tharaka Pally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	1410-20240328008 8m ³	8m ³		8m ³
		INWARD			
		Inward No: 4260			
		DT: 27/8/24			
		MIRN No:			
		Received By:			
		DT:			
		Sign:			

Receiver's Signature

CRESCENTIALABS PVT LTD

For **R6 Infra**

Authorised Signatory