




Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	MRGV	Block No.:	Towards north side CC road casting purpose & part-1 & 2 parking flooring
Project:	BRGV	Flat / Villa no.:	-
Supplier:	R6 infra	Slab no.:	-
Requisition nos.:	20240317001	A. Estimated quantity:	180M3
PO nos.:	20240317002	B. Requisition quantity:	180M3
Sign of Security	Sign of Admin	C. Actual quantity poured	190M3
		Sign of Project Manger	D. Difference (C-A)
			10M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	31-03-24	09:24	10:16	10:36	8 m3	4946	19200	19010	190			
2	31-03-24	09:32	10:49	11:15	8 m3	4947	19200	19100	100			
3	31-03-24	09:46	11:14	11:32	8 m3	4948	19200	19110	90			
4	31-03-24	10:36	13:33	13:50	8 m3	4949	19200	19200				
5	31-03-24	10:28	11:38	11:50	8 m3	4950	19200	19290				
6	31-03-24	11:12	13:53	14:20	8 m3	4951	19200	19470				
7	31-03-24	11:40	14:15	14:50	8 m3	4952	19200	19080	120			
8	31-03-24	11:57	15:49	16:20	8 m3	4953	19200	19200				
9	31-03-24	12:21	16:14	16:40	8 m3	4954	19200	19440				
10	31-03-24	12:42	16:52	17:25	8 m3	4955	19200	19380				
11	31-03-24	13:05	17:45	18:15	8 m3	4956	19200	19510				
12	31-03-24	13:51	18:16	18:50	8 m3	4957	19200	19460				

13	31-03-24	15:42	19:01	19:29	8 m3	4958	19200	19600			
14	31-03-24	17:37	19:37	19:57	8 m3	4959	19200	19690			
15	31-03-24	18:02	20:57	21:32	8 m3	4960	19200	19790			
16	01-04-24	07:07	09:13	09:25	8 m3	4961	19200	19360			
17	01-04-24	07:25	10:06	10:24	8 m3	4962	19200	19440			
18	01-04-24	07:42	10:45	11:15	8 m3	4963	19200	19460			
19	01-04-24	08:14	11:21	11:45	8 m3	4965	19200	19500			
20	01-04-24	08:38	12:20	12:40	8 m3	4966	19200	19579			
21	01-04-24	11:42	12:52	13:25	8 m3	4968	19200	19490			
22	01-04-24	11:57	14:27	14:50	8 m3	4969	19200	19370			
23	01-04-24	13:38	15:07	15:40	8 m3	4971	19200	19440			
24	01-04-24	13:29	14:16	14:50	6 m3	5848	14400	13760	640		
Total:					190M3		456000	459729	1140		
Remarks		As per purchase order 180M3 but consumed 190M3 .									

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.





R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date : 31-03-2024

D.C. No. : 4925

To,

M/s. Gendrage, valley. Hyderabad
Phone - 2024 0317002

Vehicle No. : TS09DE 0998

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	20.20	INWARD Inward No. 4341 Di: 31/03/24	2003	2003	200000

MRN No.

Di:

Received By:

Sig:

Receiver's Signature

MODI REALTY GENOME VALLEY LLP

For **R6 Infra**

Authorised Signatory

4098

70240331004

BATCH REPORT - DELIVERY R6 INFRA RMC PLANT

Customer Name : GENOME VALLEY

Site Location : THURKAPALLY

Delivery Note no: 11638

Transit Mixer No : TS09UE 0998

Driver Name :

Start Time : 08:10 AM

End Time : 08:20 AM

Receipt Name : M20

Receipt No :

Order No :

Pump/Dum PUMP

Date 31-03-2024

Total M3 :

Order Qty : 8

With This load : 8

Batch Size	Aggregate										Cement						water		Admixture							
	20 mm			12 mm			SAND 1			SAND 2			CEMENT 1		CEMENT 2		CEMENT 3		water		admixture					
	670			420			820			0			250		70		0		165		ADJ.					
	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	Ms %	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT	SET	ACT
1.00	670	668	0	420	420	0	820	820	0	0	0	0	250	252	70	68	0	0	165	169	0	2.5	2.5	0	0	0
1.00	670	669	0	420	422	0	820	822	0	0	0	0	250	253	70	73	0	0	165	164	0	2.5	2.5	0	0	0
1.00	670	671	0	420	422	0	820	818	0	0	0	0	250	251	70	70	0	0	165	163	0	2.5	2.5	0	0	0
1.00	670	672	0	420	423	0	820	823	0	0	0	0	250	248	70	72	0	0	165	168	0	2.5	2.5	0	0	0
1.00	670	672	0	420	422	0	820	823	0	0	0	0	250	248	70	69	0	0	165	166	0	2.5	2.5	0	0	0
1.00	670	670	0	420	419	0	820	821	0	0	0	0	250	251	70	69	0	0	165	164	0	2.5	2.5	0	0	0
1.00	670	671	0	420	420	0	820	822	0	0	0	0	250	253	70	68	0	0	165	164	0	2.5	2.5	0	0	0
1.00	670	668	0	420	422	0	820	820	0	0	0	0	250	251	70	68	0	0	165	168	0	2.5	2.5	0	0	0
Total Act	5361.00			3370.00			6569.00			0.00			2007.00		557.00		0.00		1326.00		0.00		20.00		0.00	
Tot set	5360.00			3360.00			6560.00			0.00			2000.00		560.00		0.00		1320.00		0.00		20.00		0.00	

INWARD

Forward No434

MRN No:

Received By:

Date: 31/03/24

Sig:

MODI REALTY GENOME VALLEY LLP

