

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 Grade slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240313011	A. Estimated quantity:	275M3
PO nos.:	20240313021	B. Requisition quantity:	275M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			48M3
		D. Difference (C-A)	227M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02.04.2024	12:05	13:05	13:20	08m3	4983	19200	19100	100			
2	02.04.2024	12:35	13:30	13:55	08m3	4985	19200	19200				
3	02.04.2024	12:50	13:50	14:15	08m3	4986	19200	18900	300			
4	02.04.2024	13:10	14:10	14:25	08m3	4987	19200	19150	50			
5	02.04.2024	15:10	16:10	16:30	08m3	4989	19200	19300				
6	02.04.2024	15:30	16:30	16:50	08m3	4990	19200	19400				
Total:					48m3		115200	115050	450			
Remarks	As per purchase order 275M3 but consumed 48M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

