

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4545 south side footings pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240319027	A. Estimated quantity:	50M3
PO nos.:	20240319036	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Time of poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	29.03.2024	15:45	16:40	16:55	07m3	5791	16800	16670	130			
2	29.03.2024	16:10	17:10	17:35	07m3	5792	16800	16320	380			
	29.03.2024	16:25	17:25	17:50	6.5m3	5793	15600	15780				
	29.03.2024	19:40	20:30	20:55	7m3	5794	16800	16600	200			
	29.03.2024	19:52	20:50	21:05	08m3	5795	19200	19790				
Total:					35.5 m3		85200	85160	710			
Remarks	As per purchase order 50M3 but consumed 35.5M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

