

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ Firm:	GV research center pvt ltd	Block No.:	4545 drive way slab purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240320043	A. Estimated quantity:	50M3
PO nos.:	20240320046	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	24M3
	Sign of Project Manager	D. Difference (C-A)	26M3

Details of RMC pour

APPROVED BY
06 APR 2024

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour project site	Quantity for concrete (m3)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05.04.2024	13:20	14:10	14:25	08m3	5023	19200	19190	10			
2	05.04.2024	13:44	14:30	14:55	08m3	5024	19200	18900	300			
3	05.04.2024	16:05	17:05	17:25	04m3	5025	9600	9800				
4	05.04.2024	17:05	18:00	18:15	04m3	5026	9600	9500	100			
Total:					24 m3		57600	57390	410			
Remarks	As per purchase order 50M3 but consumed 24M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@imnoproperties.com and report-mnl@imnoproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles, 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kg/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site