

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 grade slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240313011	A. Estimated quantity:	275M3
PO nos.:	20240313021	B. Requisition quantity:	275M3
Sign of Security	Sign of Admin	C. Actual quantity poured	45M3
		D. Difference (C-A)	230M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05.04.2024	08:09	09:10	09:25	08m3	4991	19200	19300				
2	05.04.2024	09:00	10:00	10:20	08m3	4993	19200	19150	50			
3	05.04.2024	09:15	10:10	10:25	08m3	4994	19200	19500				
4	05.04.2024	09:35	10:35	10:50	08m3	4995	19200	19300				
5	05.04.2024	10:00	10:55	11:15	08m3	4996	19200	19560				
6	05.04.2024	11:35	12:30	12:50	05m3	4997	12000	12150	360			
Total:					45m3		68400	50940				
Remarks	As per purchase order 275M3 but consumed 45M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@innodiproperties.com and report-audit@innodiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site