

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 grade slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infta	Slab no.:	
Requisition nos.:	20240313011	A. Estimated quantity:	275M3
PO nos.:	20240313021	B. Requisition quantity:	275M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28.5M3
	Sign of Project Manger	D. Difference (C-A)	246.5M3

Details of RMC pour

Sl. No	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of pour	Quantity of RMC (m ³)	Dc No. / Project Manager's sign. no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	04.04.2024	09:10	10:10	10:30	08m3	5008	19200	19160	40			
2	04.04.2024	09:40	10:40	10:55	08m3	5009	19200	19200				
3	04.04.2024	10:05	11:05	11:25	08m3	5010	19200	18890	110			
4	04.04.2024	14:32	15:40	15:55	4.5m3	5012	10800	10700	100			
Total:					28.5 m3		68400	50940	250			
Remarks	As per purchase order 275M3 but consumed 28.5M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site