

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards slab between C&E Block concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards slab between C&E Block concreting purpose
Requisition nos.:	20240329026	A. Estimated quantity:	48M3(M20)
PO nos.:	20240329038	B. Requisition quantity:	48M3
	Sign of Admin	C. Actual quantity poured	45M3
	Sign of Project Manager	D. Difference (C-A)	3M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.04.24	07:42	08:48	09:10	7	0017	16800	16900	+100			
2.	05.04.24	07:58	09:17	09:30	7	0018	16800	16460	-340			
3.	05.04.24	09:15	10:28	10:45	7	0020	16800	16900	+100			
4.	06.04.24	11:37	12:46	13:05	8	0042	19200	19350	+150			
5.	06.04.24	11:49	13:14	13:30	8	0043	19200	19470	+270			
6.	06.04.24	11:55	13:47	14:00	8	0044	19200	19300	+100			
Total:					45		108000	108380	+380			

Remarks Po to be closed.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

ENGINEER'S CONCRETE

mail: kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0017	Date: 05-04-2024	
Delivery Site: MALLAPUR			Truck No: TS08UG5054	Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	7	Cum	7	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name: V.KISHAN		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0018		Date: 05-04-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG4354		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-20 RMC	7	Cum	14	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

MODI REALTY MALLAPUR
Ward No 8000000000
MRN No 8000000000
Received By...

K N INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0020		Date: 05-04-2024
Delivery Site: MALLAPUR			Truck No: TS08UG5055		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-20 RMC	7	Cum	21	-
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name:		KISHORE
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory F		

