

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	Towards slab between C&E Block concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards slab between C&E Block concreting purpose
Requisition nos.:	20240329026	A. Estimated quantity:	48M3(M20)
PO nos.:	20240329038	B. Requisition quantity:	48M3
	Sign of Admin	C. Actual quantity poured	45M3
	Sign of Project Manager	D. Difference (C-A)	3M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.04.24	07:42	08:48	09:10	7	0017	16800	16900	+100			
2.	05.04.24	07:58	09:17	09:30	7	0018	16800	16460	-340			
3.	05.04.24	09:15	10:28	10:45	7	0020	16800	16900	+100			
4.	06.04.24	11:37	12:46	13:05	8	0042	19200	19350	+150			
5.	06.04.24	11:49	13:14	13:30	8	0043	19200	19470	+270			
6.	06.04.24	11:55	13:47	14:00	8	0044	19200	19300	+100			
Total:					45		108000	108380	+380			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

DELIVERY CHALLAN

GULMOHAR RESIDENCY

D.C. No: 0042		Date: 06-04-2024	
Truck No: TS08UG4351		Mode: PUMP	
Qty	Units	Cum. Qty	Remarks
8	Cum	8	-
Description		M 20 RMC	
MALLAPUR		Other Documents Enclosed:	
Driver Name: PRABHAKAR		Signature:	
For Office use only		Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.	
Received above material in good condition		Customer Signature	

MODI REALTY MALLAPUR
15511 01/14/24
20240409009
Received By: [Signature]
MRN NO: 20240409009

Authorised signatory for K N INFRA

04 Ramapally (V), Keesara(M)
501 301
knntra1@gmail.com
9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0043		Date: 06-04-2024
Delivery Site: MALLAPUR			Truck No: TS08UG5054		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 20 RMC	8	Cum	16	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		V.KISHAN
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorized Signatory		

INWARD
MODI REALTY MALLAPUR
Ward No 1551264/24
MRN No 202400007
Station By

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0044		Date: 06-04-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG4354		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M 20 RMC	8	Cum	24	-
Other Documents Enclosed:					
1)			Driver Name: P.MALLESH		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR
Ward No: 513
MRN No: 0000000000
Received By: [Signature]