

11

DELIVERY CHALLAN



Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **5027**

To,

Date : 06-04-2024

M/s. grome . Hyderabad 500016 - 2024-0319033

Vehicle No. : T50912e-8997

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	60-25	NRN-20240408024 INWARD Inward No. 4371 06/04/24	2003	2003	2003

Receiver's Signature

Received By: [Signature]
Crescentia Labs Pvt Ltd

For **R6 Infra**

[Signature]
Authorised Signatory

Supplier:		R6 Intra(M25)			Slab no:		Southern block slab-6					
Requisition nos:		20240319026			A. Estimated quantity		370m3					
PO nos.:		20240319033			B. Requisition		370m3					
Sign of Security		Sign of Admin	Sign of Project Manger			C. Actual quantity poured		360m3				
					D. Difference (C-A)		10m3					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06-04-2024	6:15	6:26	7:03	8m3	5027	19,200	19,200	-			
2	06-04-2024	6:30	6:41	7:20	8m3	5028	19,200	19,300	-100			
3	06-04-2024	6:50	7:01	7:33	8m3	5029	19,200	19,380	-180			
4	06-04-2024	6:38	6:47	7:37	8m3	5936	19,200	18,910	290			
5	06-04-2024	7:05	7:14	7:52	7m3	5938	16800	16690	110			
6	06-04-2024	7:06	7:17	7:56	8m3	5030	19200	19370	-170			
7	06-04-2024	7:50	8:01	8:46	8m3	5032	19200	19430	-230			
8	06-04-2024	7:21	7:30	8:10	7m3	5939	16800	16810	-10			
9	06-04-2024	7:30	7:41	8:26	8m3	5031	19200	19280	-80			
10	06-04-2024	7:49	7:58	8:53	8m3	5940	19200	18940	260			
11	06-04-2024	7:59	8:08	8:54	8m3	5941	19200	18930	270			
12	06-04-2024	9:00	9:11	9:43	8m3	5034	19200	19440	-240			
13	06-04-2024	8:30	8:41	9:41	8m3	5033	19200	19220	-20			
14	06-04-2024	10:30	10:41	11:30	8m3	5038	19200	19490	-290			
15	06-04-2024	9:12	9:21	10:03	8m3	5943	19200	18950	250			
16	06-04-2024	9:40	9:48	10:24	6m3	5946	14400	14600	-200			
17	06-04-2024	9:25	9:33	10:14	6m3	5945	14400	13670	730			
18	06-04-2024	9:40	9:51	10:26	8m3	5036	19200	18780	420			
19	06-04-2024	9:20	9:31	10:05	8m3	5035	19200	18630	570			

20	06-04-2024	9:50	9:58	10:37	7m3	5947	16800	16870	-70			
21	06-04-2024	10:01	10:09	10:51	7m3	5948	16800	16830	-30			
22	06-04-2024	10:15	10:23	11:05	7m3	5950	16800	16520	280			
23	06-04-2024	10:05	10:16	10:59	8m3	5037	19200	19330	-130			
24	06-04-2024	10:28	10:36	11:19	7m3	5951	16800	16600	200			
25	06-04-2024	13:10	13:19	14:03	8m3	5955	19200	18960	240			
26	06-04-2024	10:42	10:50	11:25	7m3	5952	16800	16210	590			
27	06-04-2024	10:56	11:05	11:49	8m3	5953	19200	18610	590			
28	06-04-2024	11:40	11:51	12:32	8m3	5039	19200	19690	-490			
29	06-04-2024	12:05	12:16	12:58	8m3	5040	19200	19450	-250			
30	06-04-2024	12:20	12:31	13:11	8m3	5041	19200	19520	-320			
31	06-04-2024	12:40	12:51	13:25	8m3	5042	19200	19570	-370			
32	06-04-2024	16:45	16:56	17:36	8m3	5043	19200	19590	-390			
33	06-04-2024	17:05	17:16	17:57	8m3	5044	19200	19210	-10			
34	06-04-2024	17:12	17:20	17:59	7m3	5959	16800	16620	180			
35	06-04-2024	16:41	16:49	17:49	7m3	5958	16800	16490	310			
36	06-04-2024	17:25	17:33	18:13	7m3	5960	16800	16310	490			
37	06-04-2024	17:20	17:31	18:15	8m3	5045	19200	19380	-180			
38	06-04-2024	17:17	17:45	18:25	7m3	5961	16800	16870	-70			
39	06-04-2024	17:40	17:51	18:38	8m3	5046	19200	19630	-430			
40	06-04-2024	17:48	17:57	18:45	8m3	5962	19200	19100	100			
41	06-04-2024	18:00	18:11	18:54	8m3	5047	19200	19500	-300			
42	06-04-2024	18:20	18:31	19:08	8m3	5048	19200	19840	-640			
43	06-04-2024	18:26	18:34	19:13	7m3	5965	16800	16570	230			
44	06-04-2024	18:40	18:51	19:35	8m3	5049	19200	19600	-400			
45	06-04-2024	19:00	19:11	19:51	8m3	5050	19200	19420	-220			
46	06-04-2024	18:56	19:05	19:53	8m3	5967	19200	19300	-100			
47	06-04-2024	19:40	19:51	20:35	8m3	5052	19200	19300	-100			
48												
49												
				Total	360m3		864000	863910	90			

Remarks**po to be closed**

Note: 1. Report to be sent on a daily basis to report-cash@mediproperties.com and report-cash@mediproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.