

DELIVERY CHALLAN

R6 Infra

READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **4976**

Date : 01-04-2024

To,

M/s. Gyome Infrastructure Pvt. Ltd. Posit - 2024-0319034

Vehicle No. : TS09DE. 0993

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
-------	-------	-------------	------	------	-------

1 Gr. 25

20003

20003

20003

MRN-20240402003

INWARD

Inward No. 4305 Dt. 01/04/24

MRN No:

Dt:

Received By:

Sign:

Receiver's Signature

For **R6 Infra**

Asst
Authorised Signatory

CREGENTIALABS PVT LTD

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	water sump casting
Project:	GV ONE	Flat / Villa no:	0
Supplier:	R6 Intra(M25)	Slab no:	
Requisition nos:	20240319025	A. Estimated quantity:	100m ³
PO nos.:	20240319034	B. Requisition quantity:	100m ³
Sign of Security	Sign of Admin	C. Actual quantity poured	24m ³ used on (23-03-24), 38.5m ³ used on (27-03-24), 3.5m ³ used on (29-03-24), 28m ³
		D. Difference (C-A)	6m ³

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	01-04-2024	17:44	17:55	18:25	8m ³	4976	19,200	19,850	-650			
2	02-04-2024	18:00	18:11	18:49	8m ³	4977	19,200	19,520	-320			
3	03-04-2024	18:15	18:26	19:07	8m ³	4978	19,200	19,490	-290			
4	04-04-2024	20:50	20:56	21:40	4m ³	4980	9600	9770	-170			
Total					28m ³		57600	58860	-1260			

Remarks Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.