

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date : 01-04-2024

D.C. No. : **4972**

To, g v ame. chervicampally P O N O 2024-03-11-002

Vehicle No. : TS091DE-0997

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
	0a.35		0a.35	0a.35	0a.35

INWARD

Inward No: 93024 Dt: 01/04/24

MRN No: _____ Dt: _____

Received By: _____ Sign: [Signature]

CRESCENTIALABS PVT LTD

For **R6 Infra**

[Signature]

Authorised Signatory

Receiver's Signature

Supplier:	R6 Infra(M30)			Slab no:	Northern block col-6 casting							
Requisition nos:	20240311001			A. Estimated quantity:	180m ³							
PO nos.:	20240311002			B. Requisition quantity:	180m ³							
Sign of Security	Sign of Admin	Sign of Project Manager		C. Actual quantity poured	32m ³ used on (15-03-24), 29m ³ used on (20-03-24), 30m ³ used on (28-03-24), 30m ³ used on (28-03-24), 16m ³							
				D. Difference (C-A)	73m ³							
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	01-04-2024	9:28	9:38	10:18	8m ³	5845	19,200	19,050	150			
2	01-04-2024	13:15	13:25	14:06	8m ³	4972	19,200	19,670	-470			
3												
				Total	16m ³		38400	38720	-320			
Remarks				Balanced quantity to be used later								

Note: 1. Report to be sent on a daily basis to mdiproperties.com and report-studi@mdiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.