

R6 Infra
READY MIX CONCRETE AND BRICKS

READY MIX CONCRETE AND BRICKS

D.C.No.: 5007

Date: 04-04-2024

To,

gone
hydraulic pump
2024-03-1002

Vehicle No.: TS 09DC-0994

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
	0.1 006-30	MRN-20240408001 INWARD Inward No: 4351 Dt: 04/04/24 MRN No: Dt: Received By: Sign: <i>[Signature]</i> CRESCENTIA LABS PVT LTD	7003	7003	<i>[Signature]</i>
Receiver's Signature For R6 Infra <i>[Signature]</i> Authorised Signatory					

Receiver's Signature

For R6 Infra

Authorised Signatory

Supplier:		R6 Infra(M30)	Slab no:	Northern block col-6 casting
Requisition nos:	20240311001		A. Estimated quantity	180m ³
PO nos.:	20240311002		B. Requisition	180m ³
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	32m ³ used on (15-03-24), 29m ³ used on (20-03-24), 30m ³ used on (28-03-24), 16m ³ used on (01-04-24), 22m ³ used on (03-04-24), 14m ³
			D. Difference (C-A)	37m ³

Details of RMC pour										
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.
1	04-04-2024	7:40	7:50	8:36	7m ³	5007	16,800	16,840	-40	
2	04-04-2024	12:24	12:34	13:10	7m ³	5011	16,800	16,950	-150	
3										
				Total	14m ³		33600	33790	-190	

Remarks

Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 Kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.