

SL RMC PLANT
AIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

Date : 8/4/2024

PO:-2024-0330-022

Thurkeapally.

Vehicle No. : TS08UG 7859

5391
G.V.D.N.E

Sl. No.	Grade	PARTICULARS	Qty.	Cum.	Value
---------	-------	-------------	------	------	-------

1 M20 Fine:- 11:26

343

343

Dub.

MRN-20340416014

INWARD	
Inward No: 4421	Dt: 08/4/24
MRN NO:	Dt:
Received By:	Sign: 
CRESCENTIA LABS PVT LTD	

Receiver's Signature

For **SL RMC PLANT**
MC Nohel
Authorised Signatory

Supplier:	R6 Infra(M20)	Slab no:	Cellar grade slab casting
Requisition nos:	20240330020	A. Estimated quantity	280m ³
PO nos.:	20240330022	B. Requisition	280m ³
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured 64m ³ used on (05-04-24), 53m ³
		D. Difference (C-A)	163m ³

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02-04-2024	11:40	11:51	12:28	8m3	4982	19,200	19,240	-40			
2	02-04-2024	12:20	12:31	12:56	8m3	4984	19,200	19,470	-270			
3	02-04-2024	14:29	14:35	15:10	4m3	4988	9,600	9,670	-70			
4	03-04-2024	18:40	18:51	19:44	8m3	5002	19,200	18,890	310			
5	03-04-2024	19:10	19:21	20:04	8m3	5003	19200	19970	-770			
6	03-04-2024	19:33	19:44	20:23	8m3	5004	19200	19420	-220			
7	03-04-2024	21:30	21:38	22:24	6m3	5006	14400	14600	-200			
8	08-04-2024	11:18	11:26	12:02	3m3	5991	7200	7590	-390			
				Total	53m3		127200	128850	-1,650			

Remarks Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.