

Construction Division - Material Requirement – Site Report

Company:	GVRC	Date:	13-04-2024.			
Site:	Innopolis	Prepared by:	N.Sai Shivani.			
Report From / To	06-04-2024 To 12-04-2024	Approved by:	Mr.Madhu			
Report Date	13-04-2024.					
List of items that require SKU:						
List of requisitions where PO/WO not prepared after 3 working days of requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.		
20240313009	13-03-2024.	1	Ductable split AC	Quotes to be receive.		
20240313013	13-03-2024	1	Glass Door(2400x1800x2leaf)	Revised Drawing to be Receive.		
20240313014	13-03-2024.	1	Glass Door(2400x1500x2leaf)	Revised Drawing to be Receive.		
20240320032	20-03-2024.	1	UPS 2kva ups for 15min backup	Quotes to be receive.		
20240403006	03-04-2024	1	Boom barrier	Quotes to be receive.		
20240408014	08-04-2024	1	Eucalyptus false ceiling.	Quotes to be receive.		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery		
20231118013	18-11-2023.	1	Urinals	Delivery soon		
20240315019	15-03-2024.	1	False ceiling PVC-White 300mmx300mm	Work under progress .		
20240320054	20-03-2024	1	False ceiling plain - Gyp.	Work under progress.		
20240323016	23-03-2024	1	GVT carving Finish - Terrazzo Amore-600x1200mm-Nitco.	Delivery after 2 weeks.		
20240325018	25-03-2024	1	DB VTPN-4pole-12 way(250 mccb-63A)	Expected delivery on 15-04-2024.		
20240406001	06-04-2024	1	Tile adhesive	Expected delivery on 15-04-2024.		
\\No. of gate passes issued this week:		1	From No.	8723 To No. 8723		
Delivery van site visit on:		06-04-2024 To 12-04-2024.				
Items not ordered but received:						
POs to be cancelled – material not required /incorrectly made:						
-						
Approved POs – part/full material received – MRN not uploaded:						
20230417046-mccb,dbvtpn-material received but dc not received.						
PO to be closed – part material received – further material not required/will be ordered by new requisition:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	421	1265	6000
2.	10mm	.617	7.404	1225	9070	0
3.	12mm	.89	10.68	1123	12000	14016
4.	16mm	1.58	18.96	2547	48291	48291
5.	20mm	2.47	29.64	300	8893	8893
6.	25mm	3.86	46.32	201	9320	0
7.	32mm	6.32	75.84	92	7040	0
8.	Binding wire	-		22	550	200
OPC stock	-	OPC last weeks stock	-	PPC/PSC stock	400	PPC/PSC last weeks stock 500

Details	Prepared by	Project Manager	
Sign	N.Sai Shivani		T.Madhu
Date	13-04-2024.		13-04-2024.

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.