

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 grade slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infa	Slab no.:	
Requisition nos.:	20240313011	A. Estimated quantity:	275M3
PO nos.:	20240313021	B. Requisition quantity:	275M3
Sign of Security	Sign of Admin	C. Actual quantity poured	46M3
	Sign of Project Manager	D. Difference (C-A)	229M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour project required	Quantity m ³	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	06.04.2024	07:30	08:30	08:55	08m3	5051	19200	19300				
2	06.04.2024	09:15	10:15	10:25	08m3	5053	19200	19350				
3	06.04.2024	18:15	19:20	19:35	07m3	5963	16800	16750	50			
4	06.04.2024	18:26	19:20	19:40	08m3	5964	19200	19300				
5	06.04.2024	18:53	19:50	20:05	07m3	5966	16800	16820				
6	06.04.2024	21:30	22:20	22:40	08m3	6009	19200	19120	80			
Total:					46m3		110400	110640	130			
Remarks	As per purchase order 275M3 but consumed 46M3 only.											

Note: 1. Report to be sent on a daily basis to purchase & mod properties con and report audit & mod properties con. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit