

Supplier:	R6 Infa(M25)			Slab no:	Southern block slab-6							
Requisition nos:	20240319026			A. Estimated quantity	370m3							
PO nos.:	20240319033			B. Requisition	370m3							
Sign of Security	Sign of Admin	Sign of Project Manger			C. Actual quantity poured	360m3 used on (06-04-24), 8m3						
				D. Difference (C-A)	2m3							
<i>4</i> <i>19100</i>												
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	13-04-2024	8:35	8:46	9:26	8m3	5092	19,200	19,010	190			
2												
3												
49												
				Total	8m3		19200	19010	190			
Remarks				po to be closed								

Note: 1. Report to be sent on a daily basis to Purchase@modiproperties.com and Report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **5092**

To,

M/s. g n one

Hydkeipally Road, 20240319033 ✓

Date : 13-04-2024

Vehicle No. : TS36TA-5519

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	6025	MAN-20240415033 INWARD INWARD No. 4452 D:13/4/24	865	865	Hyderabad

Receiver's Signature

Received by: [Signature] Sign: [Signature]
CRESCENTIALABS PVT LTD

For **R6 Infra**
[Signature]
Authorised Signatory