

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV reserch center pvt ltd		Block No.:	4500 footings purpose
Project:	innopolis		Flat / Villa no.:	
Supplier:	R6 INFRA		Slab no.:	
Requisition nos.:	20240320044		A. Estimated quantity:	50M3
PO nos.:	20240320045		B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	14M3
			D. Difference (C-A)	36M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20.04.2024	11:00	12:05	12:20	08m3	5173	19200	18030	1170			
2	20.04.2024	13:10	14:10	14:25	06m3	5174	14400	14230	170			
Total:					14m3		33600	32260	1340			
Remarks		As per purchase order 50M3 but consumed 14M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

