

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV reserch center pvt ltd	Block No.:	4500 footings and retaining wall purpose
Project:	innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20240402023	A. Estimated quantity:	100M3
PO nos.:	20240402033	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			40M3
		D. Difference (C-A)	60M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23.04.2024	17:20	18:20	18:40	08m3	5202	19200	19680				
2	23.04.2024	17:40	18:40	18:55	08m3	5203	19200	19380				
3	23.04.2024	18:05	19:05	19:20	08m3	5204	19200	19510				
4	23.04.2024	19:20	18:20	18:40	08m3	5205	19200	19390				
5	23.04.2024	19:36	20:30	20:55	08m3	5206	19200	19450				
Total:					40m3		96000	97410				
Remarks												
As per purchase order 100M3 but consumed 40M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

