

Site Report Material Requirement.

Company:	SJK	Date:	27-04-2024
Site:	DP24	Prepared by:	D Devi
Report From / To	20-04-2024 to 27-04-2024	Approved by:	A Suresh
Report Date	27-04-2024		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20240306014	06-03-2024	1	FRP Manhole cover	Supplier: Praful delivery on Monday.
20240309006	09-03-2024	1	Gazette plate	Supplier: MHPL delivery on next week
20240321013	21-03-2024	1	Aluminium windows	Supplier: Ample Building Products
20240321012	21-03-2024	1	Aluminium windows	Supplier: Mr. M Sudarshan
20240402012	02-04-2024	1	Solar water heater	Supplier: Sunrise solar technologies
20240417028	17-04-2024	1	Panel doors	Supplier: MHPL delivery on next week.
20240419030	19-04-2024	1	Anchor bolt	Supplier: Hilti India pvt ltd
20240422053	22-04-2024	1	Tandoor rough stone	Supplier: Rajadhani tiles company delivery on next week.
20240422012	22-04-2024	1	Leticrete bags	Supplier: Praful sanitary delivery on monday.
20240422043	22-04-2024	1	Cement Board	Supplier: Vaishnavi Agencies
20240424014	24-04-2024	1	Long bend	Supplier: Praful sanitary delivery on monday.
20240422003	22-04-2024	1	Hdpe pipe	Supplier: Praful sanitary delivery on monday.
20240422001	22-04-2024	1	Submersible pump	Supplier: Sree ramakrishna engineering company delivery on monday.
20240425034	25-04-2024	1 to 11	Electrical material	Supplier: MHPL delivery on next week.

No. of gate passes issued this week:

From No.

To No.

Delivery van site visit on:


Items not ordered but received:

Other corrections & remarks:  
material not required.

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock
Details		Prepared by		Project Manager		
Sign		D Devi		A Suresh		
Date		27-04-2024		27-04-2024		

Notes: 1.For missing SKUs send email to [procurement@modiproperties.in](mailto:procurement@modiproperties.in) and post on purchase construction viber group. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [janaki@modiproperties.com](mailto:janaki@modiproperties.com) and [rajikumam@modiproperties.com](mailto:rajikumam@modiproperties.com) on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

  
**APPROVED BY**  
**27 APR 2024**  
**PROJECT MANAGER**