

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MRGV	Block No.:	Towards main gate entrance flooring work
Project:	BRGV	Flat / Villa no.:	-
Supplier:	SL RMC PLANT	Slab no.:	-
Requisition nos.:	20240415025	A. Estimated quantity:	16M3
PO nos.:	20240415030	B. Requisition quantity:	16M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			22M3
			D. Difference (C-A)
			06M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	29-04-24	10:51	12:00	12:30	6 M3	6234	14400	14520				
2	29-04-24	11:32	13:20	13:59	6 M3	6235	14400	14460				
3	29-04-24	13:40	15:00	16:30	7 M3	6237	16800	17280				
4	29-04-24	15:54	16:42	17:10	3 M3	6239	7200	7120	80			
Total:					22 M3		52800	53380	80			
Remarks		As per purchase order 16M3 but consumed 22M3.										

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO. 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs a 2,400kgs/ m3. If the shortfall is more than 5 kgs per m3, it is to be sent to the supplier (shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit





SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: **62234**

Date: 29/4/2024

To: Modi Realty Genmullypo :- 2024-0415-030


M/S: Modi Realty Genmullypo :- 2024-0415-030

Vehicle No.: TS08 UE 7859 Therkapally.

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M20	T.C :- 8:30 MRA NO 20240429007	6 m ³	6 m ³	Dry
INWARD INWARD NO. 4433 MRN NO: 29-4-27 RECEIVED BY: <u>Prasanna</u> DATE: <u>29/04/24</u>					

Receiver's Signature

For **SL RMC PLANT**
Manohar
Authorised Signatory



FREE VEHICLE WEIGH BRIDGE



శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9390502100

COMPUTERISED VEHICLE WEIGH BRIDGE



No. : **VEHICLE No. :** **1** **VEHICLE NO: TS08JET859**
 Rs.

GROSS : **27250** Kgs. DATE: **9-04-24**

TARE : **112730** Kgs. DATE: **9-04-24**

NETT : **114520** Kgs. SUPPLIER:

4433

INWARD No. 2859	TIME: 10:51
MRN No:	DI:
Received By: Zowam	Sign: 29/04/24

Our responsibility ceases once the vehicle leaves the platform

OPERATOR'S SIGNATURE

RAIN SHEET ROOFING SYSTEMS