

SE RMC PLANT

READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

C. No. : **6131**
To, gvrone
M/S. Thukkapaally
Date : 17/4/24

Vehicle No. : TS 08 UE 7652
PO:- 2024-0413-010

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	Time : 8:48	6m ³	6m ³	Pump
INWARD Inward No: <u>4504</u> MRN No: <u>MRN-20240420008</u> Received By: <u>[Signature]</u> Sign: <u>[Signature]</u> Dt: <u>17/4/24</u> Dt: <u></u>					

Receiver's Signature

For **SL RMC PLANT**
Besuden

Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	Northern block
Project:	GV ONE	Flat / Villa no:	-6
Supplier:	R6 Infra(M25)	Slab no:	6
Requisition nos:	20240413012	A. Estimated quantity:	400m3
PO nos.:	20240413010	B. Requisition quantity:	400m3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 42m3
Details of RMC pour		D. Difference (C-A)	358m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	17-04-2024	8:40	8:48	9:26	6m3	6131	14,400	14,070	330			
2	19-04-2024	15:15	15:26	16:12	8m3	5168	19,200	19,640	-440			
3	19-04-2024	12:35	12:46	13:26	8m3	5166	19200	19400	-200			
4	19-04-2024	16:50	16:55	17:26	4m3	5170	9600	9880	-280			
5	19-04-2024	12:30	12:39	13:31	8m3	6149	19200	18790	410			
6	19-04-2024	12:55	13:06	13:46	8m3	5167	19200	19600	-400			
					Total		33600	33710	-110			

Remarks Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.