

DELIVERY CHALLAN

SL RMC PLANT
READY-MIX CONCRETE

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

IO. : **6230**

Date : 29/4/2024


G.V one

po! - 2024-0413-010

icle No. : TS0805 7652

Thurkapally.

Grade	PARTICULARS	Qty.	Cum.	Value
1 M25	T: - 0' - 6' 44	7 M3	7 M3	pub.
MRN-20240430046				

INWARD	
Inward No: 4616	Date: 29/4/24
Received by:	Sign: 
CRESCENTIA LABS PVT. LTD	

Receiver's Signature

For **SL RMC PLANT**
Manohar

Authorised Signatory

Company/ firm		Crescenta Labs Pvt Ltd			Block No:		Northern block					
Project		GV ONE			Flat / Villa no:		-6					
Supplier		R6 Infra(M25)			Slab no:		6					
Requestion nos		20240413012			A. Estimated quantity:		400m3					
PO nos		20240413010			B. Requisition quantity:		400m3					
Sign of Security		Sign of Project Manager			C. Actual quantity poured		42m3 used on(19-04-24),156m3					
Admin					ID Difference (C-A)		202m3					
Details of RMC pour												
SI No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	29-04-2024	6:35	6:44	7:19	7m3	6230	16,800	16,650	150			
2	29-04-2024	6:45	6:54	7:39	8m3	6231	19,200	19,230	-30			
3	29-04-2024	7:12	7:21	8:10	8m3	6232	19,200	19,090	110			
4	29-04-2024	7:27	7:36	8:20	7m3	6233	16,800	17,170	-370			
5	29-04-2024	5:26	5:37	6:16	8m3	5245	19,230	18,790	440			
6	29-04-2024	6:00	6:11	6:41	8m3	5246	19,200	19,240	-40			
7	29-04-2024	6:15	6:26	7:06	8m3	5247	19,200	19,580	-380			
8	29-04-2024	6:30	6:41	7:27	8m3	5248	19,200	19,300	-100			
9	29-04-2024	6:55	7:06	7:50	8m3	5249	19,200	19,300	-100			
10	29-04-2024	7:18	7:29	8:07	8m3	5250	19,200	19,350	-150			
11	29-04-2024	7:35	7:46	19:430	8m3	5251	19,200	19,430	-230			
12	29-04-2024	8:51	9:02	9:50	8m3	5252	19,200	19,360	-160			
13	29-04-2024	9:16	9:27	10:05	8m3	5253	19,200	19,240	-40			
14	29-04-2024	9:45	9:56	10:30	8m3	5254	19,200	19,300	-100			
15	29-04-2024	10:05	10:16	10:55	8m3	5255	19,200	19,110	90			
16	29-04-2024	10:40	10:51	11:33	8m3	5256	19,200	19,400	-200			
17	29-04-2024	12:15	12:26	13:04	8m3	5258	19,200	19,450	-250			
18	29-04-2024	12:35	12:46	13:27	8m3	5259	19,200	19,410	-210			
19	29-04-2024	13:50	14:01	14:38	8m3	5261	19,200	19,500	-300			
20	29-04-2024	14:17	14:25	14:58	6m3	5262	14,400	14,810	-410			
Total					156m3		36000	35880	120			
Remarks		Balanced quantity to be delivered later										

Note: 1. Report to be sent on a daily basis to purchasing@moduloproperties.com and transport@moduloproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple reports can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier's shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Note: 1. Report to be sent on a daily basis to purchase@modhuganet.com and report@modhuganet.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meter vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.