

Infra

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 24-04-2024

5208

g v one thrucepauly porro- 2024-031100 2

Vehicle No.: TS69DE-0993

ARTICLE NO. :					
S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	6630	INWARD MW-20240504023 Inward No: 4570 Dt: 24/4/24	663	663	Direct

Receiver's Signature

For **R6** Infra

Authorised Signatory

Supplier:	R6 Intra(M30)			Slab no:	Northern block col-6 casting		
Requisition nos:	20240311001			A. Estimated quantity	180m ³		
PO nos.:	20240311002			B. Requisition	180m ³		
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured on (03-04-24), 14m ³ used on (04-04-24), 5m ³ used on (18-04-24), 18m ³				
				D. Difference (C-A)	9m ³		

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	24-04-2024	8:45	8:53	9:34	6m ³	5208	14,400	14,560	-160			
2	29-04-2024	11:12	11:20	12:09	6m ³	6236	14,400	14,510	-110			
3	30-04-2024	9:15	9:21	10:08	6m ³	5263	14,400	13,200	1,200			
				Total	18m ³		43200	42270	930			

Remarks	Balanced quantity to be used later
---------	------------------------------------

Note: 1. Report to be sent on a daily basis to architect@modiproperties.com and report@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.