

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	MHPL SOV	Block No.:	For Nala Bottom PCC work purpose
Project:	SOV-III	Flat / Villa no.:	For Nala Bottom PCC work purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20240314038	A. Estimated quantity:	30
PO nos.:	20240314052	B. Requisition quantity:	30
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)
			02

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03/05/24	11:45	12:25	12:30	08	0008	19200	18770	430			
2.	03/05/24	12:00	12:40	12:45	08	0009	19200	19190	10			
3.	07/05/24	12:30	01:10	01:20	08	0059	19200	18710	490			
4.	07/05/24	15:50	16:30	16:35	08	0060	19200	18890	310			
5.												
6.												
7.												
8.												
9.												
10.												
Total:					32		76800	75560	1240			
Remarks	Total received .please approve											

Details of RMC pour

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.: 1007

VEHICLE No.: TS09BL05055

30640

07-05-24

12:57

GROSS :

Kg.

DATE :

TIME :

11730

07-05-24

16:25

TARE :

Kg.

DATE :

TIME :

18710

NETT :

Kg.

INWARD	
Inward No. 1010	Dt. 7/5/24
MRN No:	Dt:
Received By	Sign:
M H P L-SOV-III	

WEIGHTMENT CHARGES Rs.: 150

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform. 24 Hours Service



ARJUN WEIGH BRIDGE

SHED NO. 1, PHASE II, CHERLAPALLY 500 051.
COMPUTERISED 100 TONNES WEIGH BRIDGE



SERIAL No.:

1041

VEHICLE No.:

T508UG4352

GROSS : 31270

Kg.

DATE : 07-05-24

TIME : 16:22

TARE : 12380

Kg.

DATE : 07-05-24

TIME : 17:58

NETT : 18890

Kg.

INWARD	
Inward No. 1011	Dt. 7/5/24
MIRN No:	IN:
Received By	Sign
M H P L-SOV-III	

WEIGHMENT CHARGES Rs. :

150

Operator's Signature

* Our responsibility ceases once the Vehicle leaves the platform. 24 Hours Service