

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV reserch center pvt ltd	Block No.:	4500 footings purpose
Project:	innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20240502028	A. Estimated quantity:	59M3
PO nos.:	20240502032	B. Requisition quantity:	59M3
Sign of Security	Sign of Admin.	C. Actual quantity poured	48M3
		D. Difference (C-A)	11M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Time of PROJECT MANAGER	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	04.05.2024	06:35	07:30	07:55	08m3	5311	19200	18780	420			
2	04.05.2024	06:50	07:40	07:55	08m3	5312	19200	19140	60			
3	04.05.2024	07:15	08:10	08:25	08m3	5313	19200	19280				
4	04.05.2024	07:40	08:40	08:55	08m3	5314	19200	18740	460			
5	04.05.2024	08:03	09:03	09:15	08m3	5315	19200	19280				
6	04.05.2024	09:04	10:05	10:15	08m3	5316	19200	19200				
Total:					48m3		115200	114420	940			
Remarks	As per purchase order 59M3 but consumed 48M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

