



SL RMC PLANT

READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. :

092

To,

Date : 06/05/24

M/s.

Gv one

Power 2024-04/3-010

Vehicle No. : RD 16TK0480

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

1 M25 Time: 5146

7m³

7m³

Pump

MRN-20240508028

INWARD

Inward No: 4710

Dt: 06/5/24

MRN No:

Dt:

Received By:

Sign:

CRESCENTIA LABS PVT LTD

Receiver's Signature

For SL RMC PLANT

Authorised Signatory

Barbar

Company/ firm:		Crescentia Labs Pvt. Ltd.				Block No:		Northern block				
Project:		GV ONE				Flat / Villa no:		-6				
Supplier:		R6 Intra(M25)				Slab no:		6				
Requisition nos:		20240413012				A. Estimated quantity:		400m3				
PO nos.:		20240413010				B. Requisition quantity:		400m3				
Sign of Security		Sign of Admin		Sign of Project Manger		C. Actual quantity poured		42m3 used on(19-04-24), 156m3 used on(29-04-24), 193m3				
Details of RMC pour						D. Difference (C-A)		9m3				
16800												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06-05-2024	5:38	5:46	6:25	7m3	092	16,800	16,810	-10			
2	06-05-2024	5:47	5:55	6:27	7m3	093	16,800	17,060	-260			
3	06-05-2024	5:58	6:06	6:47	6m3	094	14400	14680	-280			
4	06-05-2024	6:09	6:17	7:05	7m3	095	16800	16560	240			
5	06-05-2024	6:25	6:33	7:18	7m3	096	16800	16890	-90			
6	06-05-2024	7:39	7:50	8:30	8m3	097	19200	19690	-490			
7	06-05-2024	7:55	8:06	8:45	8m3	098	19200	19220	-20			
8	06-05-2024	8:15	8:25	9:03	7m3	099	16800	17100	-300			
9	06-05-2024	8:43	8:53	9:30	7m3	101	16800	16970	-170			
10	06-05-2024	9:00	10:49	9:59	7m3	102	16800	17080	-280			
11	06-05-2024	12:20	12:30	13:03	7m3	109	16800	16630	170			
12	06-05-2024	14:52	15:02	15:41	7m3	117	16800	17040	-240			
13	06-05-2024	15:06	15:16	15:56	7m3	118	16800	17020	-220			
14	06-05-2024	16:57	17:03	17:33	5m3	120	12000	11870	130			
15	06-05-2024	6:00	6:11	6:45	8m3	5334	19200	19070	130			
16	06-05-2024	6:20	6:31	7:07	8m3	5335	19200	19080	120			
17	06-05-2024	8:10	8:21	8:57	8m3	5336	19200	19270	-70			

[illegible]

Note: 1. Report to be sent on a daily basis to 1.purchase@mediproperties.com and 1.report-muldi@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.