

Construction Division - Material Requirement – Site Report

Company:	MRGV	Date:	16-03-2024
Site:	BRGV	Prepared by:	JEEVANA
Report From / To	21-04-2023 to 06-03-2024	Approved by:	SARWAR
Report Date	16-03-2024		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20230914047	14-09-23	1	Miscellaneous-electric bike	Po opened,waiting for MD sir confirmation

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20230504034	21-04-2023	1	Electrical	Partially material received
20230428021	28-04-2023	1	electrical	Partially material received
20230428022	28-04-2023	1	electrical	Partially material received
20230428023	28-04-2023	1	electrical	Partially material received
20230428024	28-04-2023	1	Electrical	Partially material received
20230504030	04-05-2023	1	electrical	Partially material received
20230504031	04-05-2023	1	electrical	Partially material received
20230505033	05-05-2023	1	electrical	Partially material received
20230505028	05-05-2023	1,2	electrical	Partially material received
20230505027	05-05-2023	1	electrical	Partially material received
20230428027	05-05-2023	1	electrical	Partially material received
20230807043	07-08-2023	1	electrical	Partially material received
20240305009	05-03-2024	1	Steel-MS railing	Under fabrication
20240305008	05-03-2024	1	Steel-MS railing	Under fabrication
20240305004	05-03-2024	1,2,3	MS Grills	Under fabrication
20240306017	06-03-2024	1	Man hole FRP	Supplier arranging material,will collect on Next week
20240314037	14-03-2024	1	Plumbing-pumps	Supplier arranging material,No stock at supplier
20240315020	15-03-2024	1	Plumbing-end cap	Today we will collect

No. of gate passes issued this week:		From No.		To No.	
Delivery van site visit on:	15-03-2024				

Items not ordered but received: NILL

POs to be cancelled-material not required/incorrectly made:

20230828019,20230828018,20230801008,20230705020,20230603044,20230602019,20230530024,20230525001,20230520012,20230309011,20230424012,20230504032,20230504033,20230807044,20230807045.,20230428026,20231003008,20231021031,20240102001,20240110016,20240219012

Approved POs – part/full material received – MRN not uploaded: NILL

PO to be closed – part material received – further material not required/will be ordered by new requisition:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00
OPC stock	NILL	OPC last	NILL	PPC/PSC		PPC/PSC last

		weeks stock		stock		weeks stock	
Details		Prepared by		Project Manager			
Sign		JEEVANA		SARWAR			
Date		16-03-2024		16-03-2024			

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post in purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

