

Construction Division - Material Requirement – Site Report

Company:	MRGV	Date:	23-12-2023
Site:	BRGV	Prepared by:	JEEVANA
Report From / To	21-04-2023 to 22-12-2023	Approved by:	SARWAR
Report Date	23-12-2023		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20230914047	14-09-23	1	Miscellaneous-electric bike	Po opened,waiting for MD sir confirmation

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20230504034	21-04-2023	1	Electrical	Under production
20230428021	28-04-2023	1	electrical	Under production
20230428022	28-04-2023	1	electrical	Under production
20230428023	28-04-2023	1	electrical	Under production
20230428024	28-04-2023	1	Electrical	Under production
20230504030	04-05-2023	1	electrical	Under production
20230504031	04-05-2023	1	electrical	Under production
20230505033	05-05-2023	1	electrical	Under production
20230505028	05-05-2023	1,2	electrical	Under production
20230505027	05-05-2023	1	electrical	Under production
20230428027	05-05-2023	1	electrical	Under production
20230807043	07-08-2023	1	electrical	Under production
20231021031	24-10-2023	4	Tiles	Partially received we will collect on 26-12-23
20231201048	01-12-2023	1,2,3,4	Tiles	Will collect next week
20231201056	01-12-2023	1,2	Hardware-hinges	we will collect on 26-12-23
20231201049	01-12-2023	1,2	Doors-panel	we will collect on 26-12-23
20231214034	14-12-2023	9	electrical	we will collect on 26-12-23
20231216028	16-12-2023	1	Stationary-courier cover	we will collect on 26-12-23
20231218022	18-12-2023	1 to 5	stationary	we will collect on 26-12-23
20231216032	16-12-2023	1	Stationary-courier cover	we will collect on 26-12-23
20231221024	21-12-2023	1	Electrical-tapes	we will collect on 26-12-23
20231222011	22-12-2023	1,2,3	Hardware-Gl	we will collect on 26-12-23

No. of gate passes issued this week:		From No.		To No.		
Delivery van site visit on:	19-12-2023					
Items not ordered but received: NILL						
POs to be cancelled-material not required/incorrectly made:						
20230828019,20230828018,20230801008,20230705020,20230603044,20230602019,20230530024,20230525001,20230520012,20230309011,20230424012,20230504032,20230504033,20230807044,20230807045.,20230428026,20231003008						
Approved POs – part/full material received – MRN not uploaded: NILL						
PO to be closed – part material received – further material not required/will be ordered by new requisition:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00

4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock
Details	Prepared by			Project Manager		
Sign	JEEVANA			SARWAR		
Date	23-12-2023			23-12-2023		

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

APPROVED BY
23 DEC 2023
SYED GOLAM SARWAR
ASST. PROJECT MANAGER
BRGV. PVT. LTD.

Syed Golam Sarwar