

Construction Division - Material Requirement – Site Report

Company:	MRGV	Date:	21-10-2023
Site:	BRGV	Prepared by:	JEEVANA
Report From / To	21-04-23 to	Approved by:	SARWAR
Report Date			

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20231003034	03-10-23	1	Peripherals-I pad	Under MD sir approval
20230914047	14-09-23	1	Miscellaneous-electric bike	Po opened

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20230504034	21-04-2023	1	Electrical	Under production
20230424012	24-04-2023	1	electrical	Under production
20230428021	28-04-2023	1	electrical	Under production
20230428022	28-04-2023	1	electrical	Under production
20230428023	28-04-2023	1	electrical	Under production
20230428024	28-04-2023	1	Electrical	Under production
20230504030	04-05-2023	1	electrical	Under production
20230504031	04-05-2023	1	electrical	Under production
20230504032	04-05-2023	1	electrical	Under production
20230505033	05-05-2023	1	electrical	Under production
20230505028	05-05-2023	1,2	electrical	Under production
20230505027	05-05-2023	1	electrical	Under production
20230428027	05-05-2023	1	electrical	Under production
20230807043	07-08-2023	1	electrical	Under production
20230920084	20-08-2023	1	Granite	Supplier arranging material,We will collect on 24-10-2023
20230823028	23-08-2023	1	Tiles	We will collect on 24-10-2023 from SLLP
20230929035	29-09-2023	1	electrical	No stock at SLLP,We will collect on 16-10-2023 from SLLP
20231003007	03-10-2023	1	Peripherals	Online purchase
20231007044	07-10-2023	3	Steel	We will collect on 24-10-2023 from SLLP
20231016063	16-10-2023	1	stationary	Part material received,will collect on 24-10-2023
20231017041	18-10-2023	1	Hardware-J bolt	Advance payment under progress
20231020004	20-10-2023	1,2	Hardware	Supplier arranging material we will collect on 24-10-2023

No. of gate passes issued this week: _____ From No. _____ To No. _____

Delivery van site visit on: 21-10-2023

Items not ordered but received: NIL

POs to be cancelled-material not required/incorrectly made:

20230828019,20230828018,20230801008,20230705020,20230603044, 20230530024,
20230525001,20230520012,20230309011

Approved POs – part/full material received – MRN not uploaded: NIL

PO to be closed – part material received – further material not required/will be ordered by new requisition:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00

2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock		PPC/PSC last weeks stock
Details		Prepared by		Project Manager		
Sign						
Date						

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss the report.

APPROVED BY
19 OCT 2023
SYED GOLAM SARWAR
Project Manager

[Handwritten Signature]