



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.: E Block	Towards E Block part slab 3 concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.: 3	Towards E Block part slab 3 concreting purpose
Requisition nos.:	20240423035	A. Estimated quantity:	120M3(M20)
PO nos.:	20240423042	B. Requisition quantity:	120M3
	Sign of Admin. 	C. Actual quantity poured	110M3
	Sign of Project Manager 	D. Difference (C-A)	10M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (@2400 kgs/m3)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25.04.24	10:29	12:29	12:40	7	0335	16800	16870	+70			
2.	25.04.24	10:33	13:10	13:30	7	0336	16800	16490	-310			
3.	25.04.24	10:20	14:03	14:15	7	0337	16800	16830	+30			
4.	25.04.24	12:08	14:39	15:02	7	0338	16800	16920	+120			
5.	25.04.24	12:24	15:06	15:20	7	0339	16800	16960	+160			
6.	25.04.24	12:51	15:24	15:40	7	0340	16800	16920	+120			
7.	25.04.24	13:07	15:51	16:05	7	0341	16800	16800	0			
8.	25.04.24	13:21	16:19	16:35	7	0342	16800	16860	+60			
9.	25.04.24	15:21	16:48	17:00	7	0345	16800	16900	+100			
10.	25.04.24	16:50	19:40	19:50	7	0346	16800	17130	+330			
11.	21.05.24	12:34	14:29	14:35	8	0191	19200	19360	+160			
12.	21.05.24	12:50	15:15	15:20	8	0192	19200	19230	+30			
13.	21.05.24	12:34	13:57	15:39	8	0193	19200	18890	-310			
14.	21.05.24	14:58	15:56	16:10	8	0194	19200	18730	-470			
15.	21.05.24	15:33	17:46	17:55	8	0195	19200	19410	+210			

total:					110			264000	264300	+300				
Remarks	Po to be closed.													

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighing slips + pour reports + test reports + photographs at

20240423042.

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0191		Date: 20-05-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG5055		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	8		8	
Other Documents Enclosed:					
1)			Driver Name: SURESH		
2)			Signature:		
Note: No alterations will be accepted without suppliers Customer Signatures alongwith reasons.			For Office use only		
Received above material in good condition			for KN INFRA		
Customer Signature			Authorised Signatory		

WARD NO **15866** DISTRICT **DR 26**
MRN NO **20240520018**
Received By: **Shri. 21**

vey No: 294, Ramapally (V), Keesara(M)
edchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0192		Date: 20-05-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG5053		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-20 RMC	8	Cum	16	
Other Documents Enclosed:					
1) Driver Name: YOUSUF					
2) Signature:					
Note: No alterations will be accepted without Supplier & Customer Signatures alongwith receipt					
Received above material in good condition					
Customer Signature					

MRN NO

20240520018

WARD NO

15461

Authorised Signatory

RA

No: 294, Ramapally (V), Keesara(M)
 hel Dist - 501 301

ail : kninfra1@gmail.com

h. No: 9100999994/9100755567

GLOBAL RMC
 ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0193	Date: 20-05-2024
Delivery Site: MALLAPUR		Truck No: TS08UG4354	Mode: PUMP
S.No:	Description	Qty	Units
3	M-20 RMC	8	Cum
			24
Other Documents Enclosed:			
1)		Driver Name: B.SANTOSH	
2)		Signature:	
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.		For Office use only	
Received above material in good condition		fo K N INFRA	
Customer Signature		Authorised Signatory	

INWARD

MODI REALTY MALLAPUR LLP

Word No 13768

MRN No 20240920016

Received By...

Signature

ey No: 294, Ramapally (V), Keesara(M)
dchel Dist - 501 301

mail : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0194		Date: 20-05-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG4352		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M-20 RMC	8	Cum	32	-
Other Documents Enclosed:					
1)			Driver Name: P.MALLESH		
2)			Signature:		
Note: No alterations will be accepted without supplier's signature.					
Customer Signatures alongwith reasons:					
Received above material in good condition					
Customer Signature					
Authorised Signatory					

MODI REALTY MALLAPUR
Ward No 15-FF-10 DL-20/05/24
MRN No 2024-0520018
Received By...

INFRA

No: 294, Ramapally (V), Keesara(M)
 Tel Dist - 501 301

ail : kninifra1@gmail.com
 . No: 9100999994/9100755567

GLOBAL RMC
 ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0195	Date: 20-05-2024
Delivery Site: MALLAPUR			Truck No: TS08UG5055	Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty
5	M-20 RMC	8	Cum	40
Other Documents Enclosed:				
1)			Driver Name: SURESH	
2)			Signature:	
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.				
Received above material in good condition				
Customer Signature			fo K N INFRA	
			Authorised Signatory	

INWARD
 MODI REALTY MALLAPUR LLP
 Ward No: 53311 DL2018
 MIRN No: 20240320018
 Received By: Sign