

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	Terrace screed concrete
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra(M20)	Slab no:	-
Requisition nos:	20240427024	A. Estimated quantity:	200m ³
PO nos.:	20240427032	B. Requisition quantity:	200m ³
Sign of Security:	Sign of Admin	C. Actual quantity poured	45m ³ used on(04-05-24),43m ³
Details of RMC pour		D. Difference (C-A)	112m ³

Handwritten signature and date
21/5/2024

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no. / Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	20-05-2024	9:37	9:46	10:37	8m ³	236	19,200	18,520	680		
2	20-05-2024	9:46	9:54	10:40	7m ³	237	16,800	16,580	220		
3	20-05-2024	9:44	9:55	10:35	8m ³	5422	19200	19480	-280		
4	20-05-2024	12:05	12:16	13:06	8m ³	5424	19200	19350	-150		
5	20-05-2024	14:34	14:45	15:28	8m ³	5425	19200	19590	-390		
6	20-05-2024	16:22	16:26	16:57	4m ³	5426	9600	9810	-210		
Total					43m³		103200	103330	-130		

Remarks: Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchase@modiproproperties.com and report-audit@modiproproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

SL RMC PLANT
 READY-MIX CONCRETE

DELIVERY CHALLAN


Plot No. 26, S.S. Villas,
 Markandeya Nagar, Kapra,
 Hyderabad,
 Telangana - 500 062.

D.C. No. : **236**

Date : 20/05/2024

To, GV ONE - P.O - 2024 - 0427 - 032

Vehicle No. : 4848 Thurkeapur

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M20 green	Time : 9.48	8 M ³	8 M ³	Pump
MRN-202405210716 INWARD					
Inward No: <u>4878</u>		Dt: <u>20/5/24</u>			
MRN No:		Dt:			
Received By:		Sign: 			

Receiver's Signature

For **SL RMC PLANT**

Authorised Signatory

CRESCENTIALABS PVT LTD