

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	Northern block
Project:	GV ONE	Flat / Villa no:	col-6
Supplier:	R6 Infra(M30)	Slab no:	-
Requisition nos:	20240422037	A. Estimated quantity:	70m3
PO nos.:	20240422040	B. Requisition quantity:	70m3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
		28m3 used on (04-05-24), 27m3 used on (10-05-24), 14.5m3	
		Difference (C-A)	
		0.5m3	

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14-05-2024	10:10	10:20	11:04	8m3	5372	19,200	19,630	-430			
2	14-05-2024	13:25	13:33	14:13	6.5m3	5374	15,600	15,910	-310			
3												
4												
Total					14.5m3		34800	35540	-740			

Remarks po to be close

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.



DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No.: **5372**

Date: 14-05-2024

To, Hyderabad Power PO No - 20240422040

M/s. TSR Infra, 0993

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	Gr-30		2000	2000	2000000

MRN-20240520003

INWARD

Inward No: 4214 Dt: 14/5/24

WKN NO:

Received By:

Dt: 14/5/24
Sign: [Signature]

Receiver's Signature

CRESCENTIALABS PVT LTD

For **R6 Infra**

[Signature]
Authorised Signatory