

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards 4500 Retaining wall and footings concrete purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240402023	A. Estimated quantity:	100M3
PO nos.:	20240402033	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	37M3
		D. Difference (C-A)	63M3

APPROVED BY
22 MAY 2024
T. MADHU
PROJECT MANAGER
GVRC. PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	11.05.2024	17:46	18:40	18:55	08m3	6283	19200	19080	120			
2	11-05-2024	17:58	18:50	19:10	07m ³	6284	16800	17000	-			
3	11-05-2024	18:44	19:40	19:55	08m ³	6287	19200	19460	-			
4	11-05-2024	19:13	20:10	20:30	07m ³	6288	16800	16420	380			
5	11-05-2024	20:52	21:50	22:10	07m ³	6289	16800	15990	810			
Total:					37m3		88800	87950	1310			
Remarks		As per purchase order 100M3 but consumed 37M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit