

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards 4500 Footings and Retaining wall and pcc purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240518068	A. Estimated quantity:	50M3
PO nos.:	20240518078	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	18M3
		D. Difference (C-A)	32M3

APPROVED
28 MAY 2024
a/w/
PROJECT MANAGER
GVRC PVT LTD

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24.05.2024	16:08	17:00	17:20	07m3	293	16800	16600	200			
2	24-05-2024	17:25	18:20	18:40	07m3	294	16800	16730	70			
3	24-05-2024	19:21	20:20	20:40	04m3	295	9600	9370	230			
Total:					18m3		43200	42700	500			
Remarks		As per purchase order 50M3 but consumed 18M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

