

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 22/05/2024

5433

for one

Hypercity Pono - 2024-0510023

Vehicle No.: T509DE-0996

No.	Grade	PARTICULARS	Qty.	Cum.	Value
-----	-------	-------------	------	------	-------

01
09.25

46065

46065

Richard

MRN-20240523024

INWARD

Inward No: 5324 Dt: 22/5/24

MRN No:

Dt:

Received By:

Sign:

Receiver's Signature

For R6 Infra

Authorised Signatory

CRESCENTIA LABS PVT LTD

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	central lobby slab&south block staircase head room
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra(M25)	Slab no:	-
Requisition nos:	20240510021	A. Estimated quantity:	120m3
PO nos.:	20240510023	B. Requisition quantity:	120m3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 11m3 used on (11-05-24), 8m3 used on(23-05-24), 5m3 used on(25-05-24), 64
Details of RMC pour		D. Difference (C-A)	32m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	22-05-2024	9:00	9:11	9:50	8m3	5433	19,200	19,160	40			
2	22-05-2024	9:21	9:32	10:08	8m3	5434	19,200	19,120	80			
3	22-05-2024	10:50	11:01	11:40	8m3	5437	19200	19390	-190			
4	22-05-2024	11:10	11:21	11:56	8m3	5438	19200	19090	110			
5	22-05-2024	13:10	13:21	13:56	8m3	5439	19200	19640	-440			
6	22-05-2024	15:00	15:11	15:41	8m3	5442	19200	19640	-440			
7	22-05-2024	17:15	17:26	18:04	8m3	5443	19200	19640	-440			
8	22-05-2024	17:42	17:53	18:29	8m3	5444	19200	19380	-180			
9												
10												
Total					64m3		153600	155060	-1460			

Remarks

Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchasing@modiproperties.com and report@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.