

AL RMC PLANT

READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

No. : **323**

20240510023

Date : 27/5/2024

Give one

PO :- 2024-~~04~~ ~~05~~ - ~~05~~

Vehicle No. : TS0805 7860 Thankachally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	T-2 : 8:15	7m ³	7m ³	8.00

MRN-20240528010

INWARD

Inward No: 5389 Dt: 27/5/24

MRN No:
 Received By:
 Dt:
 Sign: 

Receiver's Signature

CRESCENTIALABS PVT LTD

For **SL RMC PLANT**
Manohar

Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	central lobby slab&south block staircase head room
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infta(M25)	Slab no:	-
Requisition nos:	20240510021	A. Estimated quantity:	120m ³
PO nos.:	20240510023	B. Requisition quantity:	120m ³
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 11m ³ used on (11-05-24), 8m ³ used on(23-05-24), 5m ³ used on(25-05-24), 64 used on(22-05-24), 35.5m ³
		D. Difference (C-A)	3.5m ³ exceed

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27-05-2024	8:06	8:14	9:03	7m3	323	16,800	16,350	450			
2	27-05-2024	14:00	14:11	14:39	8m3	5501	19,200	19,250	-50			
3	27-05-2024	15:59	16:07	16:44	7m3	335	16,800	16,950	-150			
4	27-05-2024	16:53	17:01	17:49	5.5m3	337	13,200	14,100	-900			
5	27-05-2024	12:15	12:26	13:05	8m3	5499	19,200	19,370	-170			
6												
		Total					35.5m3					
							66,000	66,650	-650			

Remarks po to be close

Note: 1. Report to be sent on a daily basis to E urchase@modiproperties.com and E sport-avail@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.