

Construction Division - Material Requirement - Site Report

Company:	MRGV	Date:	01-06-2024
Site:	BRGV	Prepared by:	JEEVANA
Report From / To	01-06-2024	Approved by:	SARWAR
Report Date	18-05-2024 to 27-05-24		

List of items that require SKU: rope wire & for electrical hanging clamp

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20240517034	17-05-24	1	Security-Kisok	Quotation under progress
20240516051	16-05-2024	1	Road cleaning machine	Quotation under progress

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20240518073	18-05-2024	1	Loft tank	Today we will collect
20240521011	21-05-2024	1,2,3	Mild steel-Cuplocks	Partially received
20240525001	25-05-2024	1	Hardware-magnetic door stopper	Today we will collect
20240525026	27-05-2024	1 to 9	sanitary	Today we will collect
20240525022	27-05-2024	8	Wash basin	No stock at MHPL
20240525034	27-05-2024	8	Wash basin	No stock at MHPL
20240525030	27-05-2024	8	Wash basin	No stock at MHPL
20240525028	27-05-2024	1 TO 7	Wash basin	No stock at MHPL
20240525043	27-05-2024	1	Loft tank	Today will be collect

No. of gate passes issued this week.		From No.		To No.	
--------------------------------------	--	----------	--	--------	--

Delivery van site visit on: 01-06-2024

Items not ordered but received: NIL

POs to be cancelled-material not required/incorrectly made

20230828019,20230828018,20230801008,20230705020,20230603044,20230602019,20230530024,20230525001,20230520012,20230309011,20230424012,20230504032,20230504033,20230807044,20230807045,20230428026,20231003008,20231021031,20240102001,20240110016,20240219012

Approved POs - part/full material received - MRN not uploaded: NIL

PO to be closed - part material received - further material not required/will be ordered by new requisition:

Other corrections & remarks:

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00

OPC stock	NILL	OPC last weeks stock	NILL	PPC/PSC stock	nill	PPC/PSC last weeks stock	nill
-----------	------	----------------------	------	---------------	------	--------------------------	------

Details	Prepared by	Project Manager
Sign	JEEVANA	SARWAR
Date	01-06-2024	01-06-2024

APPROVED BY

01 JUN 2024

SYED GOLAM SARWAR
ASST PROJECT MANAGER
BRGV, PWT, PTD.