

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards 4500 footings and Retaining wall at south and north sides concrete purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240518067	A. Estimated quantity:	100M3
PO nos.:	20240518077	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	45M3
		D. Difference (C-A)	55M3

APPROVED BY
T. MADHU
PROJECT MANAGER
GVRC PVT. LTD.
13 JUN 2024

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	30.05.2024	10:40	11:40	11:55	08m3	5518	19200	19660	-			
2	30-05-2024	11:00	12:00	12:20	08m ³	5519	19200	19870	-			
3	30-05-2024	11:25	12:25	12:45	08m ³	5520	19200	19480	-			
4	30-05-2024	12:20	01:20	01:40	08m ³	5521	19200	19190	10			
5	30-05-2024	12:45	01:45	02:00	08m ³	5522	19200	19440	-			
6	30-04-2024	02:50	01:50	02:05	05m ³	5524	12000	12350	-			
Total:					45m3		108000	109990	10			
Remarks	As per purchase order 100M3 but consumed 45M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-auditing@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit