

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings and retaining wall @south side north purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240518067	A. Estimated quantity:	100M3
PO nos.:	20240518077	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	40M3
	Sign of Project Manger	D. Difference (C-A)	60M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01.06.2024	16:50	17:40	17:55	08m3	5565	19200	19560				
2	01.06.2024	17:10	18:10	18:25	08m3	5566	19200	19050	150			
3	01.06.2024	17:30	18:30	18:55	08m3	5567	19200	18820	380			
4	01.06.2024	17:55	18:50	19:10	08m3	5568	19200	18730	470			
5	01.06.2024	18:20	19:20	19:35	08m3	5569	19200	19260				
6												
Total:					40m3		96000	95420	1000			
Remarks	As per purchase order 100M3 but consumed 40M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

