

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	KN Infra	Slab no.:	LIFT SLAB & OHT tank
Requisition nos.:	20240525023	A. Estimated quantity:	50 m3
PO nos.:	20240525018	B. Requisition quantity:	50 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	4 m3
	Sign of Project Manger	D. Difference (C-A)	46 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.05.24	11:55	12:20	12:25	4 cum	0286	9200	9820			-	-
2.											-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
10.											-	-
11.											-	-
Total:					4 cum						-	-
Remarks	Partly material received to site . Don't Close PO.											

Details of RMC pour

Note: 1. Report to be sent on a daily basis to purchases@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site