

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

No. : **5597**

Date : 06/06/2024

M/s. Sume Hydaka Pally Road 2024-0528034

Vehicle No. : TS30TA.5505

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	60.25		70003	70003	Dumping
		INWARD			
		Inward No: <u>SSD6</u>	Dt: <u>6/6/24</u>		

MRN-20240607031

MRN No:
Received By:

Dt:
Sign:

[Signature]

CRESCENTIALABS PVT LTD

Receiver's Signature

For **R6 Infra**

[Signature]

Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	central lobby slab& south block staircase head room
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra(M25)	Slab no:	
Requisition nos:	20240528028	A. Estimated quantity:	100m ³
PO nos:	20240528034	B. Requisition quantity:	100m ³
Sign of Security	Sign of Admin	C. Actual quantity poured	4.5m ³ used on (30-05-24), 6m ³ used on (31-05-24), 4m ³ used on (03-06-24), 33m ³ used on (04-06-24), 8m ³ used on (05-06-24), 11m ³
		D. Difference (C-A)	33.5m ³

Details of RMC pour									
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs
1	06-06-2024	8:37	8:48	9:33	7m ³	5597	16,800	16,940	-140
2	06-06-2024	14:45	14:51	15:24	4m ³	478	9600	9270	330
3									
					11m ³		26400	26210	190

Remarks Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.