

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center		Block No.:	Towards 4500 Retaining wall purpose.
Project:	Innopolis		Flat / Villa no.:	
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	20240525005	APPROVED BY 13 JUN 2024 MADHU PROJECT MANAGER GVRC PVT LTD	A. Estimated quantity:	50M3
PO nos.:	20240525007		B. Requisition quantity:	50M3
Sign of Security	Sign of Admin		C. Actual quantity poured	19M3
			D. Difference (C-A)	31M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	09.06.2024	08:45	09:45	10:00	07m3	5629	16800	16980	-			
2	09-06-2024	10:55	11:50	12:10	07m ³	5630	16800	17030	-			
3	09-06-2024	11:30	12:30	12:50	05m ³	5631	12000	12080	-			
Total:					19m3		45600	46090				
Remarks		As per purchase order 50M3 but consumed 19M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

