

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards 4500 Retaining wall purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240525005	A. Estimated quantity:	50M3
PO nos.:	20240525007	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
	<i>Shivam</i>	<i>N. Madhu</i> PROJECT MANAGER GVRC. PVT. LTD.	D. Difference (C-A)
			16M3
			34M3

APPROVED BY
13 JUN 2024
T. MADHU
PROJECT MANAGER
GVRC. PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	09.06.2024	15:38	16:38	16:58	07m3	549	16800	16670	130			
2	09-06-2024	17:08	18:08	18:28	07m ³	552	16800	16820	-			
3	09-06-2024	21:08	22:10	22:30	02m ³	554	4800	4980	-			
Total:					16m3		38400	38470	130			

Remarks As per purchase order 50M3 but consumed 16M3 only

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit