

Site Report Material Requirement.

Company:	SJK	Date:	15-06-2024
Site:	DP24	Prepared by:	D Devi
Report From / To	08-06-2024 to 15-06-2024	Approved by:	A Suresh
Report Date	15-06-2024		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
---------	----------	--------------------------	------------------	--

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20240321013	21-03-2024	1	Aluminium windows	Supplier: Ample Building Products
20240424026	24-04-2024	1 to 10	Electrical material	Supplier: Navkar Electrical enterprises
20240507046	07-05-2024	1	Wet kitchen hub	Supplier: Devansh Marketing
20240510028	10-05-2024	1	Big sink	Supplier: Cosmo durables pvt ltd
20240510033	10-05-2024	1	Floor protector sheet	Supplier: SLN Buildtech Merchandising
20240604016	04-06-2024	1,2	marble	Supplier: MRM stones
20240610039	10-06-2024	1	Health faucet	Supplier: MHPL delivery on next week
20240612043	12-06-2024	1	Fischer	Supplier: MHPL delivery on next week
20240613039	13-06-2024	1	Hdpe pipe	Supplier: Praful sanitary
20240615024	15-06-2024	1 to 3	Electrical material	Supplier: Reflections electricals pvt ltd
20240613025	13-06-2024	1	hinges	Supplier: MHPL delivery on next week

No. of gate passes issued this week:

Delivery van site visit on:

Items not ordered but received:

Other corrections & remarks:
material not required.

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00

OPC stock	OPC last weeks stock	PPC/PSC stock	PPC/PSC last weeks stock
-----------	----------------------	---------------	--------------------------

Details Prepared by Project Manager

Sign D Devi A Suresh

Date 15-06-2024 15-06-2024

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Submit this report to purchase@modiproperties.com, janaki@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.

APPROVED BY
A. SURESH
PROJECT MANAGER