

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 07/06/24

C. No.: 5613

M/S. GUN ONE Panel - 20240528034

Vehicle No.: TS 09VF 0997 Thurrkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	_____	8m ³	8m ³	Dump
		MRN - 20240615037			

Receiver's Signature

INWARD
Inward No: 5523 Dt: 07/6/24
MRN No: 5523 Dt: _____
Received By: _____ Sign: _____

For R6 Infra

Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	central lobby slab&south block staircase head room
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra(M25)	Slab no:	-
Requisition nos:	20240528028	A. Estimated quantity:	100m ³
PO nos :	20240528034	B. Requisition quantity:	100m ³
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 4.5m ³ used on (30-05-24), 6m ³ used on(31-05-24), 4m ³ used on(03-06-24), 3m ³ used on(04-06-24), 8m ³ used on(05-06-24), 11m ³ used on(06-06-24), 8m ³
		D. Difference (C-A)	25.5m ³

Details of RMC pour									
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs
1	07-06-2024	11:30	11:41	12:20	8m ³	5613	19,200	19,230	-30
2									
3									
					Total		19200	19230	-30

Remarks

Note: 1. Report to be sent on a daily basis to purchase@mohiproperties.com and report-audit@mohiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.